

PowerScout FLEX Commissioning Checklist



PART OF
BEMSIQ
GROUP

Meter Details

Date:		Meter Serial Number:	
Installer:		Meter Description:	
Site Location:		Meter IP Address:	
Site Number:		Gateway IP:	

Major Checklist Items

☐ Record Important Information

Record breaker and circuit mapping for each panel.	☐	notes
--	--------------------------	-------

☐ Take Pictures of the Installation

Overall Installation: Include the meter and panel.	☐	notes
Open Panel Close-Up: Focus on CT installation and breakers.	☐	notes
Voltage Connections: Capture voltage connections to the meter.	☐	notes

☐ Verify Meter Settings with FLEXPoint

Confirm the meter clock is accurate under the "Meter Setup" tab.	☐	notes
--	--------------------------	-------

☐ Retrieve and Verify the Setup Table

CT Type: Matches the installed CTs.	☐	notes
CT Amperage Setting: Corresponds to the installed CTs.	☐	notes
Breaker Compatibility: Ensure CTs are appropriately rated (e.g., avoid using Rogowski Coils on 20A breakers).	☐	notes
Service Type: Matches the breaker configuration and wiring for each element.	☐	notes
CT Reference Voltage and Sequence: Confirm that L1, L2, and L3 correspond to the correct CTs.	☐	notes



Print and complete this worksheet at the metering site for each meter installation.

PowerScout FLEX Commissioning Checklist



PART OF
BEMSIQ
GROUP

☐ Check Real-Time Values for Each Element

Are the current and watt measurements appropriate for the load being monitored?	☐	notes
Verify that voltage levels correspond to the expected service type (e.g., 120V, 208V, 480V).	☐	notes
Check that kW Values are displaying as positive values.	☐	notes
Ensure Power Factor Values fall within normal range of $\pm 0.6 - 0.95$	☐	notes
On a balanced load, are Power Factors Uniform across phases (within ~20% of each other)?	☐	notes

☐ Troubleshoot Real-Time Value Issues

Issue: Negative kW (but Power Factors Uniform):		
Solution: Correct CT polarity by physically flipping the CT or using the digital CT Flipper.	☐	notes
Issue: Negative kW AND Uneven Power Factor(s):		
Solution: Correct by changing the phase/voltage reference input, then verify if the CT also needs to be flipped.	☐	notes
Issue: Uneven Power Factor (but kW Positive):		
Solution: If single-phase Power Factor is out of normal range ($\pm 0.6 - 0.95$), correct by adjusting the phase/voltage reference.	☐	notes
Solution: If power factors are uneven across multiple phases, adjust the phase/voltage reference (will be 2 or 3 incorrect).	☐	notes

☐ 3rd Party Verification

Are readings within 2% of external reference devices (e.g., digital voltmeter or clamp-on amp meter)?	☐	notes
---	--------------------------	-------

☐ Establish Communications

Confirm network connectivity.	☐	notes
Set up and confirm that communication has been established at endpoint (DENTCloud, RTU, BMS, etc)	☐	notes

☐ Final Steps

Close and secure all cabinet doors; tighten screws as needed.	☐	notes
Remove all trash and ensure the site is left clean and tidy.	☐	notes

Signature: _____



www.calcert.com

sales@calcert.com